

REPORT

on the GRUNDOBURST 400G

Client: *DEW Dortmunder Energie und Wasser*

Main Contractor: *Paul Speeck from Dortmund*

Location: *Dortmund*

Existing pipe: *Cast Iron ID 200*

New replacement pipe: *PE SLM OD 225 x 13,4*

Total bore distance: *200 metres*

Depth of cover: *Start Pit - approx. 0,80 metres*
Receive Pit - approx. 1,20 metres

Time for Set up: *30 minutes*

Pushin of rods: *75 minutes*

Bursting time: *75 minutes (2,66 m / minute)*